

PREFAB AND MODULAR CONSTRUCTION: A MODERN APPROACH FOR SUSTAINABLE AND RAPID INFRASTRUCTURE DEVELOPMENT

Basudeb Datta

M Tech Scholar, Department of Civil Engineering, School of Engineering and Technology, Shri Venkateshwara University, Gajraula, U.P., India

Abstract - The construction industry is increasingly adopting prefabrication and modular construction to overcome the delays, waste, and safety concerns of conventional building methods. This paper reviews the principles, technology, and comparative performance of prefab/modular construction against conventional construction in terms of cost, time, quality, safety, and sustainability. Two field case studies from the Mumbai–Ahmedabad High-Speed Rail corridor — a prefabricated labour colony for 720 workmen and a precast RCC boundary wall for a Sub-Sectioning and Paralleling Post (SSP) — are analysed. Results show construction time reduced from 5–6 months to 45–60 days for the colony, and installation rate improved from 8–15 m/day to 40–60 m/day for the boundary wall. The role of BIM and industrialized building systems is discussed along with key challenges — transportation, standardization, high initial cost, and skilled labour shortage — and recommendations for wider adoption in India.

Key Words: Prefabrication, Modular Construction, Sustainability, BIM, Precast Concrete, Rapid Infrastructure.

1. INTRODUCTION

Conventional construction faces project delays, labour shortages, material wastage, safety risks, and environmental impacts. Prefabrication and modular construction manufacture building components in controlled factory environments and assemble them on-site, addressing rising urbanization, the need for rapid infrastructure, sustainability, and quality control. This study aims to evaluate the effectiveness, feasibility, and sustainability of prefab/modular construction versus conventional methods, through a literature review, comparative analysis, and two field case studies from an operational infrastructure project, covering residential, commercial, industrial, and temporary/permanent modular structures.

Objectives

(i) Understand the principles of prefab/modular construction; (ii) compare it with traditional construction; (iii) analyse advantages and limitations; (iv) study real case examples; (v) evaluate economic and environmental impacts; and (vi) recommend measures for future implementation.

2. LITERATURE REVIEW

Prefabrication refers to manufacturing structural or non-structural components off-site before transporting them to the construction location, while modular construction involves manufacturing complete volumetric units in factories and assembling them at site. Common types include Permanent Modular Construction (PMC), Relocatable Modular Construction, Panelized Construction, and Hybrid Modular Construction. Reported advantages include faster construction, improved quality, reduced waste, better safety, reduced labour dependency, and sustainability benefits, while challenges include transportation limitations, high initial cost, design restrictions, skilled workforce requirements, and connection-detailing complexity. Most existing studies focus on developed countries, leaving implementation challenges in India — addressed here through two field-executed Indian case studies — comparatively under-researched.

3. TECHNOLOGY AND COMPARISON WITH CONVENTIONAL CONSTRUCTION

Modular buildings comprise structural frames, wall panels, floor and roof systems, and MEP services, built using steel, precast concrete, timber, or composite materials through a design → factory production → transportation → site preparation → installation workflow. Structural considerations include load transfer, joint behaviour, stability, and seismic resistance. Building Information Modelling (BIM) improves coordination, clash detection, scheduling, cost estimation, and digital fabrication.

Compared with conventional construction, modular methods significantly reduce project duration; although initial investment is higher, lifecycle cost is lower due to reusability and reduced maintenance. Factory production ensures better quality control, lowers carbon emissions and waste generation, and factory environments reduce accident risk relative to traditional sites.

4. CASE STUDIES

4.1 Prefab Labour Colony for 720 Workmen

A prefabricated labour colony was developed at CH-44, Payegaon, Thane, Maharashtra (NHSRCL Bullet Train Project, contractor L&T Construction) to accommodate 720 workmen, with residential blocks, sanitation, dining, medical, recreation, and security facilities on a site of $\approx 9,000$ – $10,000$ m² (built-up area $\approx 4,500$ – $5,000$ m²). It used a bolted tubular steel frame, PUF-insulated sandwich wall panels, pre-painted GI sheet roofing, PCC/vinyl flooring, and isolated pedestal foundations. Construction followed site preparation, foundation casting (parallel with off-site fabrication), crane-assisted erection (≈ 250 – 300 m²/day), utility installation, and finishing/inspection — completed in 45–60 days versus an estimated 5–6 months conventionally.

Table -1: Comparative Analysis – Labour Colony

Parameter	Conventional	Prefab
Construction Time	5–6 Months	45–60 Days
Reusability / Quality	Low / Moderate	High / High
Waste / Maintenance	High / High	Low / Low
Safety Standards	Moderate	High

4.2 Prefab Boundary Wall for SSP

Sub-Sectioning and Paralleling Post (SSP) facilities along the Mumbai–Ahmedabad High-Speed Rail corridor (Client: NHSRCL) required secure boundary protection (400–800 m length, 2.4–3.0 m height). Precast RCC posts (M30/M40, Fe500 reinforcement) and tongue-and-groove panels replaced conventional brick masonry, supported on RCC isolated footings with barbed-wire/anti-climb security fittings. Construction followed survey/layout, foundation casting, factory fabrication with quality checks (cement, aggregate, steel and slump/cube testing), transportation, and crane-assisted installation with joint grouting.



Fig -1: Crane-assisted erection of precast posts/panels



Fig -2: Completed boundary wall with security fittings

The prefab wall achieved an installation rate of 40–60 m/day versus 8–15 m/day for masonry, with lower labour dependency, higher durability, and reduced waste and water consumption — though transport of long precast elements and precise foundation alignment remained key challenges.

Table -2: Comparative Analysis – Boundary Wall

Parameter	Conventional	Prefab
Installation Rate	8–15 m/day	40–60 m/day
Labour Requirement	High	Low
Quality / Durability	Moderate	High
Cost Over Life Cycle	Higher	Lower

5. DATA ANALYSIS AND FINDINGS




Fig -3: Duration and installation-rate gains across the two case studies

Across both cases, modular/prefab construction cut project duration by roughly 65–70% and raised installation productivity 3–5 times over conventional methods, while improving quality consistency, safety,

and sustainability — with the largest gains seen in repetitive, standardized elements such as accommodation modules and precast wall panels.

6. CONCLUSIONS AND RECOMMENDATIONS

Prefab and modular construction deliver faster completion, better factory-controlled quality, and reduced environmental impact, making them highly suitable for mass housing and infrastructure projects, as validated by both field case studies; high initial cost remains the main adoption barrier. Wider adoption in India would benefit from government policy support, standardization of modular systems and connection details, skilled-workforce training, increased BIM adoption, and further research on transportation logistics and joint systems — with future potential in AI-integrated planning, smart modular buildings, robotic manufacturing, and sustainable prefabricated materials.

ACKNOWLEDGEMENT

The author gratefully acknowledges the guidance of Mr. Chitrnanjan Kumar, Assistant Professor, Department of Civil Engineering, SVU, in the preparation of this work.

REFERENCES

1. IS 456:2000. Plain and Reinforced Concrete – Code of Practice.
2. IS 875 (Part 1 to 5). Code of Practice for Design Loads for Buildings and Structures.
3. IS 1893 (Part 1):2016. Criteria for Earthquake Resistant Design of Structures.
4. IS 15916:2010. Building Design and Erection Using Prefabricated Concrete.
5. IS 11447:1985. Code of Practice for Construction with Large Panel Prefabrication.
6. NHRCL Methodology and Project Documentation, Mumbai–Ahmedabad High-Speed Rail Project.
7. L&T Construction – Project Execution Drawings and Records.